

18-7-89

MINUTES OF MEETING

	No. 1
	No. of pages 1/4
Name of Project	- INFRASTRUCTURE WORK I2 / IVC 1 - WATER / SEWAGE, MAIN CENTRAL AREA PHASE 1 - SEWAGE POND, EXTENTION 1, MAZIMBU
Client	NPA / ANC
Place and time of meeting	DAKAWA 20th OF JULY, 1989 AT 08.00
Present (Name: representing)	MR. SATHER A/S NOREMCO MR. T. OLAUSSEN - . - MR. BIZZA ANC MR. C. KNUDSEN NPA MR. H.P. ANFINSET " MR. E. ERIKSEN "
Minutes sent to those present and	MR. O. DENNIS ANC MR. SØRENSEN A/S NOREMCO DARES-SALAAM
Next meeting	THE 17TH OF AUG. 1989 AT 08 00 → 07/09/89.
Remarks	Progress meeting between contractor and NPA will take place on site every 14th day.

Minutes from

Date

Item	Text	Responsible
1.0	Contract formalities : ok Ref. also minutes of meeting Noremco - NPA dated 08. 06 .89	ALL
1.1	Statement of payment : This is to be set up according to work progress after agreement between the Contractor and NPA's representative in Dakawa. Valuation for payment are to be controlled and signed by NPA's representative in Dakawa before handing over to NPA's Office in Dares- Salaam for payment. The Contractor has already been paid 25% of the Contract's value as a 'mobilization advance against a bank repayment guarantee.	Noremco /NPA
1.2	Correspondance : All correspondance are to be submitted to NPA P.O. BOX 3381 Dares - Salaam and handed to NPA Dakawa with copy to ANC Dakawa.	ALL
1.3	ADDRESS LIST : Address lists are to be made as soon as possible	Pending - Item NPA reminder the same
1.4	MR. ERLING ERIKSEN is NPA'S representative on site in all matters regarding NPA' s activities in Dakawa and MAZIMBU	ALL

Minutes from

Date

Item	Text	Responsible
1.6	PIPES AND FITTINGS: As soon as possible a list of necessary pipes and fittings have to be made and all materials for the Contracts to be delivered from clients store to the Contractor. <i>⇒ specification not available in the Drawings to take out all necessary materials in the container</i>	Anfinset Noremco Eriksen.
1.7	CRUSHER : Due to transformer-break down the client ask the Contractor to give a Cost Estimate for installation, a generator for running the crusher	Noremco NPA 0.12
1.8	<i>Noremco to start crushing next week ⇒ provided that ANC can supply noremco with the Trucks.</i> NEW POND MAZIMBU: Contractor ask for pond - measure, Not showed on drawings. (Drwg A194 -SOM-403) For leveling the benchmark MH56 are to be used Excavation of pond will start week 30.	ANC NPA/ANC
1.9	POWER FOR MAINTENANCE AT CONSTRUCTION SITE: When necessary generator at comsite has to be used for maintenance purpose, until new transformer is installed.	<i>Item concluded.</i>
2.0	PIPE PN 10 : Contractor is uncertain about delivered pipes for temporary pressure-pipes. Grey pipes are marked PN 10 but delivered brown pipes and are unmarked. Brown pipes already used. <i>→ PNB was used instead of PN10 to look into this issue.</i> <i>Due to clearance problem faced by the contractor the programme remain the same though the extension is justified.</i>	ANC /NOREMCO

Minutes from

Date

Item	Text	Responsible
2.1	CONSTRUCTION PROGRAMME: Contractor has made main programme for all three contracts. Programme was delivered to client when handing over all sites 14. 06. 89.	ALL
2.2	<i>→ letter of specification to pump station was found and helps to identify the different pump-stations.</i> PUMP-STATIONS: Both pump-stations are on site. One station to be repaired due to small damage of manhole. / photos + drawings was sent to NPA's office (A. Mekki)?	ANC
2.3	GENERATOR MAINTENANCE Trust Eng. are to be requested to have maintenance service on generator every 3 weeks to avoid new brake-down. <i>too loaded ie generator in the New Camp.</i>	NPA <i>Item concluded</i>

PROGRESS REPORT NR: 1

CLIENT: ANC

SITE: DEVELOPMENT CENTRE - MAZIMBU SOMAFCO

CONTRACT: SEWERAGE PONDS - EXTENTION 1

CONTRACTOR: A/S NOREMCO

SITE MANAGER: TRYGVE OLAUSSEN

REPORT PERIOD: WEEK → 28

WETH./TEMP: GOOD/ 25-30° C

WORK FORCE:	FOREMAN:	1
	MASONS:	2
	CARPENTER:	1
	TIME/STOREKEEPER:	1
	HEAVY PLANT OPERATOR:	2
	CASUAL LABOURERS:	16
	SECURITY GUARDS:	3

WORK THIS PERIOD: Mobilizing, store, office, heavy plant and most of materials on site.

Excavation of temporary sewage pressure- pipes and excavation 1 of temporary interpond are finished. Top row flagstine and top protection on pond 2 and 3 are started.

EXPECTED WORK NEXT 2 WEEKS:


MEETING IN REPORT PERIOD

MICE:

PLACE: DAKAWA

DATE: 18. 07. 89

SIGN:



PROGRESS REPORT NR:

1

CLIENT: ANC

SITE: DEVELOPMENT CENTRE DAKAWA -

CONTRACT: INFRASTRUCTURE I2-IVC1 AND WATER / SEWAGE MAIN C. AREA

CONTRACTOR: A/S NOREMCO

SITE MANAGER: SATHER

REPORT PERIOD: WEEK → 28

WETH. / TEMP: GOOD / 25 - 30°C

WORK FORCE:	FOREMAN:	3
	MASONS:	3
	CARPENTER:	
	TIME / STOREKEEPER:	1
	HEAVY PLANT OPERATOR	2
	CASUAL LABOURERS:	25
	SECURITY GUARDS:	8
	SURVEYER:	1
	MECHANIC:	1

WORK THIS PERIOD: General Mobilizing Construction plant, workshop etc.

IVC 1 / I2 196M. sewage and water trench finished for pipelaying.

11 No. of manholes with bottom concrete slabs are finished.

Blockwork started.

Main Centre Area; Surveyed, cleared bush.

EXPECTED WORK NEXT 2 WEEKS:

MEETING IN REPORT PERIOD

MICE: Crash- plant ready, but due to transformer brakedown, no power for testing.

Quarry work started

PLACE: DAKAWA DATE : 18. 07. 89

SIGN:

