

4' I
X
mums OF r-Erma '0
.me 3? 13?ij t PFRIWJ NAHUM (HEESS
EVELOWEIT CENLRE WM
SITE :VEETIFB 2b. 46 (Contractors)
Pnace am time of nmtizn MOW 15th Oct. 1990
Charles, Zane, Leonard, Hilly, Ame, Erling, Ngobese,
M(hize, Selby, Hans - Peter (Minutes)
xixcvsa?
Tosh, Danian
Tosh, Damian, Dennis/Bizzah,
N.P.A.
Minutes 52.2: m muse
present 2.1
Cmtractors: May 29th Oct. 1990, 9.00hrs.
ANC - Sites: Monday 5th Nov. 1990, 9.00hrs.
5- ..;- , .x..
m3... .1 CLMJ
.13 If-TKS
W,

Text

EOC Contracts, Contractor C. Vrema:

Last Staffhouse:

Kitchen cupboards not yet supplied/fixed.

Hashing Lines:

Aggregate and sand must be delivered this week.

Landscaping must be organised so that erection of washing lines can proceed. ' J

Number of washing lines to be checked, Am - plumbers must prepare the necessary number of stands.

All works remaining can be finished within two weeks if materials are delivered this week.

Handing over to be held Friday 28th Sept. at 9.00hrs.

Kitchen Equipment in the kitchen / dining hall are excepted from this handing over. Equipment not yet arrived.

We report about damages (by the students) has still to be made. Stmer handles missing in oblution blocks has to be produced by the welding workshop.

New date for inspection to be decided.

V2 Houses, Contractor C. Mena:

Doors locks, kitchen cupboards, curtain rails, louvre frames and some other items needed to complete the work.

Toilet shelves not delivered from Furniture Factory. 01 stock store shelves to be fixed. To avoid more claims from the contractor. '

Handing over inspections will start from Monday 22nd Oct. 1990 at 11.00hrs. for the V2 houses.

VTC Kitchen / Dining Hall, Contractor C. Wema:

T and G for the stage, on site.

White gloss painting not done to the agreed height. To be rectified.

Louvre frames to be fitted.

3 blade louvre - frames on top not supplied.

El. Fittings fitted.

Counter not delivered from Furniture Factory.

Stores/Contr'.

Stores

4

Text Responsible

Handing over inspection Wednesday 24th Oct. 1990 at 9.00hrs.

VTC Staff Houses:

Contract for the infrastructure signed with hbrermo.

Tender for housing out this week.

Temp. Dairy, Contractor C. Warn:

Bolts not received. Finn

Hinges not supplied. Finn

Handing over inspection Wednesday 24th Oct. 1990, at 11.00hrs.

Vorogom House Contractor C. Mena:

All works completed.

Gate for the lower fence and the painting of the grills not completed, due to the discussion about the boundary wall.

Old Vhlaba Contractor Damian:

Shifting will start today.

The road to be graded.

Plot 18 renovation Contractor Damian:

As last minutes.

Main Store:

Work in progress with the internal gates.

Plot 18 Kitchen Renovation Contractor Damian:

Drawings handed over. Contractor signed. Work in progress.

12 Houses Contractor Dipe and 00:

Doors and wardrobes fitted.

I

l

Handed over from the contractor.

I

t Contractor to make shelves on site. I

)
I
46.11 i Hinges for wardmbes to be supplied.
: Strips not received.
Rectification of louvrd)locks in progress.
Handing over inspection Wednesday 24th Oct. 1990 at 14.00hrs
Tender for hospital extension out this week.

I
I
i
I
I

46.12 IVC 2 Hospital Extension / Men:
The renovation will cane on a later stage. ,
. H.P. Anfinset
iject Manager's Office