




Fellestraadet for det Soerlige Afrika  
c/o Norwegian People's Aid  
P.O.Box 3381  
DAR ES SALAAM

ATT: MR.K.MEKKI



Main Office:  
Plogveien 1A  
P.O. Box 97 - Manglerud  
0612 Oslo 6  
Tel. (temporary): (02) 67 70 90  
and 67 70 57  
International call: +47 2 67 70 90  
or +47 2 67 70 57  
Telex: 19361 Nplan N  
Telefax: 68 80 89

Your ref.:

Our ref.: T024/NT215/88/CWG/jm

DSM.1988.06.20

RE: SUPERVISION OF ANC HOUSE KURASINI PLOT 28

Report on site visits 14/6/88 & 17/6/88.

14/6/88

1. Blockwork for new building superstructure now in progress. Explained the contractor that internal walls with only thickened slab foundation should not be taken up more than 5 courses in the first 7 days to allow the concrete to develop strength before loading.
2. Since holes for wooden column foundation brackets have not been provided the slab will have to be chiseled open in proper locations to provide the brackets.
3. The window frames for unit 1 fabricated in Mazimbu are being placed in position, without hold fasts, and neither are any sill details available to the contractor. Appropriate instructions must be issued to the contractor as early as possible, regarding the above subjects.
4. The container brought to site has been very badly placed. It is likely to cause problems to trucks bring in building materials.

17/6/88

1. All walls in new building are up minimum 5 courses. D.P.C seems to have be laid below all walls.
2. No sand, or cement on site & very few workers. It was reported by some worker that cement was due to arrive by evening.

Comments


1. The roofing and branderling timbers of unit 2 are now being alternately exposed to rain and sun, it is quite likely they will start warping, and have to be rectified before tiles or ceilings are fixed.

Cont'd ..2/...



2. We repeat once more that in our opinion, the precasting of paving slabs and kerbs should have started by now. It is also possible to take up the external sewage disposal works now. eg.piping, manholes etc.
3. The works in gen<sup>e</sup>ral are now running 3 to 4 weeks behind schedule.
4. To help speed up works, some of the lintels could be precast on the ground & lifted into position.

Yours faithfully,  
for NORPLAN A/S (T) BRANCH

  
-----  
C.W.GOMES  
PROJECTS ENGINEER

**NORPLAN  
TANZANIA BRANCH  
P.O. BOX 2820  
DAR ES SALAAM  
TANZANIA**

c.c Mr.K.Ekeberg , NORPLAN Oslo.