

 <b>NORPLAN A/S</b>	<b>MINUTES OF MEETING</b> SITE MEETING NO. 69	No. 69														
		No. of pages 3														
Name of Project	UD/ANC MAZIMBU	Project no. A 70														
Client	THE ROYAL NORWEGIAN MINISTRY OF FOREIGN AFFAIRS:															
Place and time of meeting	DAKAWA THE 24TH OF MARCH, 1987 AT 10.00 HRS.															
Present (Name, representing)	<table border="0"> <tr> <td>MR. D. BUHECHA</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. K. RIISE</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. J.E. SUNDENES</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. J. TRANDUM</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. C.G. HARSTROP</td> <td>- NORPLAN A/S</td> </tr> <tr> <td>MR. W. GOMES</td> <td>- NORPLAN A/S</td> </tr> <tr> <td>MR. Z. MVUSI</td> <td>- ANC</td> </tr> </table>		MR. D. BUHECHA	- NOREMCO A/S	MR. K. RIISE	- NOREMCO A/S	MR. J.E. SUNDENES	- NOREMCO A/S	MR. J. TRANDUM	- NOREMCO A/S	MR. C.G. HARSTROP	- NORPLAN A/S	MR. W. GOMES	- NORPLAN A/S	MR. Z. MVUSI	- ANC
MR. D. BUHECHA	- NOREMCO A/S															
MR. K. RIISE	- NOREMCO A/S															
MR. J.E. SUNDENES	- NOREMCO A/S															
MR. J. TRANDUM	- NOREMCO A/S															
MR. C.G. HARSTROP	- NORPLAN A/S															
MR. W. GOMES	- NORPLAN A/S															
MR. Z. MVUSI	- ANC															
Minutes sent to those present and	NORAMB DSM 1 COPY NORPLAN OSLO 1 COPY															
Next meeting	AT DAKAWA TUESDAY THE 14TH APRIL, 1987 AT 10.00 HRS.															
Remarks																





Minutes from SITE MEETING NO. 69

Date 24-3-1987

Item	Text	Responsible
	The Minutes of Site Meeting No. 68 were approved as a correct recording of the proceedings.	
68.01	NORPLAN informed that the former Mr. S. Svensen coming in as the Resident Engineer will be arriving on 31st March, 1987 at Morogoro.	
60.12	<u>SCHOOL SQUARE:-</u> Work has not started on this yet.	
60.14	<u>SCEPTIC TANK:-</u> New pumps have been ordered by Norplan Oslo. Site instruction to be issued to Noremco to conduct the priliminary investigation with regard to the new pumping station and oxidation ponds. ANC yet to check over system for leaks and places of excessive use of water.	NORPLAN ANC
61.22	<u>NEW HOUSING:-</u> NOREMCO have 3 houses disconnected and these have been demolished. Works on water supply and sewerage have stopped due to remaining undemolished houses. ANC have as yet to start construction on houses on extreme side of the site. Plumbing fittings which are client supplied only 50% are available at Dakawa. NOREMCO will check the balance of fittings required and forward a list to NORPLAN for further action.	ANC NOREMCO NORPLAN
63.01	<u>FARM WATER SUPPLY:-</u> Pressure gauges to be installed to check the pressure of water going into the tank. NOREMCO suggested that for the purpose of pressure testing the pipe it is possible. to hire water bowzers and obtain the 20,000 litres required to test the pipe. NORPLAN to consider the suggestion and issue a site instruction accordingly.	NORPLAN NOREMCO





Minutes from SITE MEETING NO.69

Date 24-3-1987

Item	Text	Responsible
65.01	<u>MAINTENANCE CERTIFICATES:-</u> Certificates of Final Completion have been issued for C1 and C3, Certificate of Practical Completion for Farm Water Supply.	NORPLAN
68.02	<u>OXIDATION PONDS:-</u>  NOREMCO claim that work in this area has been completed.  NORPLAN to inspect and act accordingly.	
69.01	<u>MANPOWER:-</u>  Engineer - 1 Foreman - 2 Casuals - 22 Skilled Artisans - 6 Staff - 7 <div>TOTAL 38</div>	
69.02	<u>MACHINERY:-</u>  Pick-up - 1 Dumper - 1 Concrete Mixer - 1 Block Makinet W/C - 1 Wheel loader - 1 Tippers - 2	
69.03	<u>MATERIAL ON SITE:-</u>  Diesel - 7800 litres Cement - 13.0 Tonnes Sand - 23 Loads Aggregate - 6 Loads Concrete Blocks - 1299 pieces  Next Meeting will be on 14-4-1987.  DAKAWA 1987.24.03 FOR NORPLAN  ----- W. GOMES ASSISTANT RESIDENT ENGINEER	