


DDC/033/0087  NORPLAN A/S	16.06.87 MINUTES OF MEETING SITE MEETING NO. 73	No. 1 No. of pages 3 Project no. A 70 F 2.05/c2
Name of Project	UD/ANC SOMAFCO SCHOOL PROJECT.	
Client	THE ROYAL NORWEGIAN MINISTRY OF FOREIGN AFFAIRS.	
Place and time of meeting	DAKAWA THE 16TH OF JUNE 1987	
Present (Name, representing)	MR. D. BUHEGA - NOREMCO A/S MR. J.E. SUNDNES - NOREMCO A/S MR. S.A. SVENSEN - NORPLAN A/S MR. C.G. HASTRUP - NORPLAN A/S	
Minutes sent to those present and	NORAMB DSM 1 COPY NORPLAN OSLO 1 COPY ANC 1 COPY	
Next meeting	AT DAKAWA THURSDAY THE 9TH JULY, 1987 AT 10.00 HRS.	
Remarks		

Main Office:
Bygdøy Allé 5
N-0257 Oslo 2, Norway
Tel.: (02) 56 56 90
International call: + 47 2 56 56 90
Telex: 19361 Nplan N



Minutes from SITE MEETING NO. 73

Date 1987.06.16

Item	Text	Responsible
61.22	<p>The minutes of site meeting No. 72 were approved as a correct recording of the proceedings.</p> <p><u>SCHOOL SQUARE: MATERIALS</u></p> <p>Anchor bolts, paint etc. has not yet arrived at site, and still remains to be cleared by ANC.</p>	ANC
63.01	<p><u>FARM WATER SUPPLY - PRESSURE TEST</u></p> <p>Noremco's plumbers didnt arrive. the 7th of june. Work to be done Sunday 21.6.1987. Noremco to inform ANC.</p>	NOREMCO
72.01	<p><u>SCHOOL SQUARE - TILTED COLUMN</u></p> <p>According to measurements, the top of the column is 10cm out of position.</p> <p>Norplan has issued site instruction to Noremco for chisseling out the space on top of the column and then to do the job with the anchor bolts which are to be casted in on top of the columns.</p> <p>Norplan believe that the column has not fitted over but instead has been casted out of vertical alignment.</p> <p>Noremco will be kept responsible for all extra costs due to this.</p>	NOREMCO
73.01	<p><u>NEW ITEMS</u></p> <p><u>C 8-CLIENT/NOREMCO-SUPPLIED FITTINGS</u></p> <p>Norplan stressed that tidy records must be kept so that it is possible to sort out which fittings are client supplied and which are supplied by Noremco. The client supplied fittings are to be used if they are available.</p>	



NORPLAN A/S

Project no. A 70

Page 3 of 3

Minutes from SM 73

Date 1987.06.16

Item	Text	Responsible																														
	<p style="text-align: center;"><u>RECORDINGS</u></p> <p>A. <u>MAN - POWER:</u></p> <table><tr><td>Engineer</td><td>- 01</td></tr><tr><td>Foreman</td><td>- 02</td></tr><tr><td>Casuals</td><td>- 15</td></tr><tr><td>Skilled Art</td><td>- 08</td></tr><tr><td>TOTAL</td><td><u>26</u></td></tr></table> <p>B. <u>MACHINERY ON SITE:</u></p> <table><tr><td>Pick-up</td><td>- 01</td></tr><tr><td>Dumper</td><td>- 01</td></tr><tr><td>Conc mixer</td><td>- 01</td></tr><tr><td>Block</td><td>- 01</td></tr><tr><td>Wheel machine loader</td><td>- 01</td></tr><tr><td>7 Ton lorry</td><td>- 02</td></tr></table> <p>C. <u>MATERIAL ON SITE:</u></p> <table><tr><td>Diesel</td><td>- 4700 LTRS</td></tr><tr><td>Cement</td><td>- 15.0 Tonners</td></tr><tr><td>Sand</td><td>- 17 LOADS</td></tr><tr><td>Aggregate</td><td>- 8 LOADS</td></tr></table> <div><p>1987.06.21 FOR NORPLAN</p><p><i>Sven A. Svensen.</i> S. A. SVENSEN RES. ENG.</p><p style="text-align: center;">NORPLAN TANZANIA DEPT. OF P.O. BOX 2020 DAR ES SALAAM TANZANIA</p></div>	Engineer	- 01	Foreman	- 02	Casuals	- 15	Skilled Art	- 08	TOTAL	<u>26</u>	Pick-up	- 01	Dumper	- 01	Conc mixer	- 01	Block	- 01	Wheel machine loader	- 01	7 Ton lorry	- 02	Diesel	- 4700 LTRS	Cement	- 15.0 Tonners	Sand	- 17 LOADS	Aggregate	- 8 LOADS	
Engineer	- 01																															
Foreman	- 02																															
Casuals	- 15																															
Skilled Art	- 08																															
TOTAL	<u>26</u>																															
Pick-up	- 01																															
Dumper	- 01																															
Conc mixer	- 01																															
Block	- 01																															
Wheel machine loader	- 01																															
7 Ton lorry	- 02																															
Diesel	- 4700 LTRS																															
Cement	- 15.0 Tonners																															
Sand	- 17 LOADS																															
Aggregate	- 8 LOADS																															