

:Ma-r 55 ;/00%5/01)%3//1 f . .

:LQAggdgs

SITE PRODUCTION DUI!

MAY 20, 1985

A .

1

PRESEKTS' argcks, Ndlovu, Bay, Lift, Mark Jones, Knox, Karin,

Bejana, Phefo, Earn, Nunu, Archie

-5 EXCUSED: Morris, Ncmna, Ea&dy. Robert, General

ABSEET: Tom. Gaba, Mothupi, Blackman. Sidney. Eordon, Patrons

,1 # EINUTES of the previous meeting (May 15) wafe read and adaptod.

' i7 OGRESS\_RLPGRES

Plumbing: Unit 5; 4/0/7,83 Tabora -- foundation piping

new septic tank being built in 7-Up

Painiihggg H6 walls; 005 walls; C07 ceilings; COS roughcasting

Kliptown Garage: rains have been preventing casting last wuok. This week foundation casting is in progrea: '

Stdre Unit: 2 x 2 is in short supply. Other materials OK.

Double-Up: Ho. 14 - rad bricks; building up above lintel complete

15 - building gables complete; sheets us

16 - lintel ahuttering

17 - gauges for frames have been placed

19 - purlinn

25 - slab cant; ready for building up

26 - buiiding up

Medical Centre: Part III - placing remaining frames .

IV - plaster inside completed; outlido ln progresl

Tabora: Duplex 1 - filling

2 - filling

5 - slab shuttering; foundation plumbing

T.C.H. - building up

Hoatal 4 - building dhobi area; beds & benches mounted

5 -\_bedo and benches mqunted

6 e bedI-and benches in progress

Plaster: CCB plastering completed: screed in progress

004 - inside plaster in progress

2/1/1 back vnrandai in progress

I

--2

Blooklay: CGS inside gables completed; CR12, 13. 16 building up;  
red bricks unit 4 hall; 006, 7 sandpits and waterplays building up

Excavation: Library

Hardcore: finalising 4/0/7; next week t6 unit 5 starr'housea

Coucrete: 4/0/8 slab casting; lintels in Double-Up; 2/1/1 v6randat

Columns and Beams: 5/4/7 lintel in progress; placing column footing  
steel in Kliptown Garage

Shattering: 4/0/8 slab shuttering; CC6 ceiling

linxkixxin ' .

Roofing: 005 sheets in progress; gables and walkovers of lab! to ltartt

DoubleCUp 19 roofing in progress; Medical Centre finalised except for  
ridges .

Finishing: new doors placed in 2/0/13 beds and pinboardn being  
placed in unit 3 dormitories

Landscaping: placing flagstones in 001. 2, 3; levelling in 066 - 9

ATTENDANCE AND ATTITUDE - no discussion

WORKS COMMITTEE REPORT - no discussion (no v.0. mtg last week)

QEGERAL BUSINESS

1. Mikumi trip: Tom will go around our members and collect from  
those who want to go.

2. Baba Ndlovu is to amproach the Clinic for a First Aid Kit for  
the Kliptown Garage team.

3. Knox asked about the overflowing septic tanks. Photo explained  
that the City Council trucks which normally empty them gr. out of  
order. Karin explained about the Norplan/Noremoo contract, which  
will construct our permanent sewerage by December 1983.