

W0 7 . )0 x . & ,\_ :20 2/9M41/  
0 y ' ' - F204  
.V .  
reams 0F mum , 0  
Wane cf ?mjcct  
PFRIUN NATIO'W. CGGESS  
iEVELM'EiT CENYRE MONA  
' . 0x  
SITE VEETIMS Pb. 55  
Place and time of meeting WWW 21st JAMJARY 1991  
BEESW .. 0 N(IBESE, VENANT, DONALD(Transp.) JONATHAN, NILLY,ERL1N5  
Maze mpmsemqg)  
OLE, KARL - HEINZ, LEONARD, SELBY, HANS - PETER.  
Emma!  
r -u n. : ...  
. sent munu acme  
Mimtes wit to tpse  
pnesmt ans:  
BIZZAH, WA, ARNE, WU  
Wei: treating  
CCNUWITORS : MDAY 28th JAN. 1991 AT 9.00 HIE  
AMI SITES : MDAY 4th JAN. 1991 ST 9.00 HRS.  
marks

55.02

55.03

55.04

V2 I-OJSING

Progress inspection in V2 will take place when Ame is back.

The planning office together with the site office will arrange a half-cl59 seminar for the AMI teaTS/contractors involved in the cmstmctim.

CW FUJSEVZ

Container to brought in.

All foundations completed before Christmas.

Filling in, in progress, but need transport for the backfill.

New contracts for the remaining construction works, under preparation .

Will be completed this week.

Materiallists prepared by the 0.5. to be checked by Karl - Heinz.

Ihrtines for the purchasing and accounting to be drawn up.

Termite treabrent not to be forgotten before casting the slabs.

New contracts for the construction works under preparation.

Filling in, in progress, but need transport.

V2 ; Waiting for the ordered materials for the completion of works.

EL. maintenance workshop : Location decided.

Waiting for the container.

2 : Transformer 11/0,4KV, 50 KVA to be ordered from MJA

Store light system : Work to start 23/01/91.

Maintenance : A lot of maintenance work ongoing.

Generator for well plot 18 : ?

DYOCUFSIBUt .

\_\_-\_\_L\_\_

Fesgxxxsibi e

i;

l

I

l

I

PL.O

TOS-I/EXNAID

S.CO

.  
I  
I  
.   
l  
I  
x  
55.07  
55.08  
55.11 i  
P\_RgFAB FACTOR  
me beltmeel is now replaced.  
bb report about the production.  
The block must be tested.  
EE\_STMTERJALSM  
x  
All the electrical materials for the VTC reticulation received.  
The monthly report will be submitted by the end of January.  
W Donald Votshegare is appointed admin. secretary and deputy transport  
officer in the transport department.  
the daily coordination meetings with the transport, site and store depart-  
ments must start.  
Only one truck in operation till this morning.  
QEBAE REPAIR  
Half of the nurrans for The Nhlabas  
have been collected. Roadworks started.  
Roads grading in progress.  
sew HIGH-1 TENSION.  
Kg  
trench up to the first poles completed.  
Stolen earthing wires PP-Magereza to be replaced.  
Tightening of all joints  
at the same time to be done.  
Pessmsibte  
S.CO/PL.O

\_\_\_\_\_.\_\_\_\_1.---\_-'  
71,-,- 1 ses-pcnsibi a  
I  
\_----r--\_-' Z  
;  
1  
EL. DEPT.  
1  
55.12 i ANC generator to be installed urgent.  
1 Water situation very difficult without water in V4 and 13 for long periods.  
I  
The water tanks in V3 cleaned 18/01/91. 1  
. , The water tanks in v1 will be cleaned 21/01/91. 1  
55.13 MA\_\_\_\_IN'I'EMMIE  
The teams in ope' lation in V4.  
55.14 WE COLLECTKN  
To be continued and followed up. 5.00  
I 55.15 WELDING WORKS-DP  
Inplelemation pending due to lack of qualified personnel  
55.16 PERSWNEL  
1 Mr Venant Rmyangira is seconde fmn Sunar Vanna and Associates to ANC  
1 as Site Engineer frm 16/01/91.  
1  
PROJECT W'S .OFFICE  
H.P. ANFINSET."  
M...-