

TM/24/2011/22

12-9-89

MEETING NO. 11

DATE: 12/09/89

BUILDING COMMITTEE MEETING

Present: H. Chiliza (Chairman)
R. Madhlokovu (Secretary)
C. Knudsen (Member)
B. Legobye (Member)
Z. Mvusi (Member)
K. Vanda (Member)

AGENDA

8.00 Minutes of the last meeting no. 10

Matter arising from the minutes.

Minutes were read and approved.

7.11. The Chairman reported that he met Alex of the PM's Office who explained to him that the city council misplaced some important papers. However, after securing some receipts from the Secretary. He managed to send the file to the fire brigade and back to the city council. The File could not be taken to City Council on the 11/09/89 as the Engineer in Charge was not there he.../present.

The City council is the last stage for the Approval of the Documents. The Board will sit on the 16/09/89 to review the drawings for final approval and issue the building permit if finally approved.

7.12. Item remain the same awaiting O. Dennis to give us information about the 20ft container.

8.02. Funding - No information arising from the discussion between T:G (TT Nkobi) O. Dennis with Dan Church aid..
The Committee is not informed about the total funding, still awaiting detail in formation from T:G's office - Lusaka

There was a meeting on the 27/08/89 between C. Knudsen T:T: Nkobi, O. Dennis, K. Vand^u and G. Morodi a report was given arising from the workshop.

8.03. Report ^{OF THE Building Committee} was given T.G item concluded.

8.04. SVA did not receive the tender documents for the ANC new offices

8.08. O. Dennis and Chief Rep. were of the opinion that it will be better to have a Generator bigger than the previous suggested since the windows won't be opened. CK and BL to take it up with SVA.

CK was opposed to the idea because this will cost a lot of money and lastly it will create noise within the adjacent surroundings.

This question was suspended until O. Dennis comes back from Harare/Lusaka.

The total cost estimate for electrical works to be requested.

8.06. No any requirements from the City Council is needed for fire escape.

8.09. O. Dennis requested Bizzah to ask the consultant to provide provision for the antennas on top of the roof for future usage. Since the roof is flat on top there will be no any problems in the near future for this item.

Next meeting will be on the 26/09/89.