



Fellestraadet for Det Soerlige Afrika
c/o Royal Norwegian Embassy
P.O. Box 9012
Dar es Salaam

ATT: MR. K.MEKKI

NPA-DSM.
J. No: 362
DATE 4.5.88

Main Office:
Bygdøy Alle 5
0257 Oslo 2, Norway
Tel.: (02) 56 56 90/5
International call: +47 2 56 56 90/5
Telex: 19361 Nplan N

Am

Your ref.:

Our ref.: T024/NT157/88/CWG/jm

DSM.1988.05.02

RE : T024. SUPERVISION OF ANC HOUSE KURASINS PLOT 28

REPORT OF SITE VISITS ON 25/4/88 and 29/4/88

25/4/88

1. Inner long wall strip foundation casting complete and substructure block work commencing.
2. Wooden beam in building 2. not correctly done should be rectified.
3. Crack filling, under coat painting works in gate house.

29/4/88

1. Inner wall sub-structure block work completed. back fill in foundation trenches complete, compaction yet to be done.
2. Excavation and fill to formation levels under hard core in progress. Excess earth being used to fill area between building 2 and fence wall.
3. Timber beam for building 2 is completed and ready for placing in position.
4. Oil painting of Gate house coming to completion.
5. Foreman reported that Mr. Kimambo was out trying to obtain roofing tiles.


Cont'd ...2/

Comments

Norplan suggests that:-

- kerb*
- a) The casting of *kerb* stons and paving slabs should be started soon to ensure curing period and adequate stocks when works commence in July.
 - b) The casting of floor slab be executed in 2 or 3 pours in bays whose width does not exceed 4 meters. This is suggested in order to control shrinkage and temperature cracks which may occur since the concrete slab will be exposed to the elements till the roofing is complete.

29th April, 1988
for NORPLAN A/S (T) BRANCH



C. W. GOMES
Projects Engineer

NORPLAN
TANZANIA BRANCH
P.O. BOX 2820
DAR ES SALAAM
TANZANIA

c.c Mr.K.Ekeberg , Oslo.