



FELLESTRAADET FOR DET SOERLIGE AFRIKA  
c/o NORWEGIAN PEOPLE'S AID  
P.O. BOX 3381  
DAR ES SALAAM

Main Office:  
Bygdøy Allé 5  
0257 Oslo 2, Norway  
Tel.: (02) 56 56 90/5  
International call: +47 2 56 56 90/5  
Telex: 19361 Nplan N

ATT: MR. K. MEKKI

NPA-DSM.	
J. No:	454 / 88
DATE	30/5 / 88

Your ref.:

Our ref.: T024/NT191/88/CWG/jm

DSM.1988.05.27

RE: SUPERVISION OF ANC HOUSE AT KURASINI PLOT 28

Report of site visits on 22/5/88 & 27/5/88

22/5/88

Present on site, Mr.Gomes, Mr.Vendelbo and Mr.Kimambo.

1. NPA decided to use welded mesh fafrice as reinforcement for the floor slab over the entire area. The mesh to be obtained from ANC. Delivery arrangements to be made by NPA.
2. Soak pit & Septictank blockwork to be raised to plinth level of building 2.
3. Decision on who is to fabricate doors and window for old building 1 & 2 yet to be decided by NPA.
4. The Architect required the purchase of roof tiles be postponed till the correct colour is available.
5. Filling of spaces in hardcore followed by blinding to be completed before concrete is laid.
6. The slab shall be cast in alternate boys to control shrinkage cracks.

27/5/88

1. The hardcore is being filled and blinded.
2. External shuttering for floor slab complete, dividers yet to be placed.
3. Weld mesh not on site yet.
4. Septic tank & Soakpit sides have been raised and the top slabs cast.

Cont'd ...2/




5. Approximately 180 bags of cement presently on site.
6. Contractor casting blocks using fine sand which he has been instructed before not to use. Those blocks should be rejected.

comments

The work is running approximately 2 weeks behind schedule.

Yours faithfully,  
for NORPLAN A/S (T) BRANCH

  
-----  
C.W. GOMES  
PROJECTS ENGINEER.

**NORPLAN**  
**TANZANIA BRANCH**  
**P.O. BOX 2820**  
**DAR ES SALAAM**  
**TANZANIA**

c.c Mr. K.Ekeberg , NORPLAN , Oslo.