 <b>NORPLAN A/S</b>	<b>MINUTES OF MEETING</b> SITE MEETING NO.66	No. 66 No. of pages 3												
Name of Project	UD/ANC MAZIMBU	Project no. A 70												
Client	THE ROYAL MINISTRY OF FOREIGN AFFAIRS													
Place and time of meeting	DAKAWA THE 20TH OF JANUARY, 1987 AT 11.30 HRS													
Present (Name, representing)	<table border="0"> <tr> <td>MR. D. BUHECHA</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. J.E. SUNDNES</td> <td>- NOREMCO A/S</td> </tr> <tr> <td>MR. C.G. HARSTRUP</td> <td>- NORPLAN A/S</td> </tr> <tr> <td>MR. S. ERIKSEN</td> <td>- NORPLAN A/S</td> </tr> <tr> <td>MR. S. HODGESON</td> <td>- ANC</td> </tr> <tr> <td>MR. Z. MVUSI</td> <td>- ANC</td> </tr> </table>		MR. D. BUHECHA	- NOREMCO A/S	MR. J.E. SUNDNES	- NOREMCO A/S	MR. C.G. HARSTRUP	- NORPLAN A/S	MR. S. ERIKSEN	- NORPLAN A/S	MR. S. HODGESON	- ANC	MR. Z. MVUSI	- ANC
MR. D. BUHECHA	- NOREMCO A/S													
MR. J.E. SUNDNES	- NOREMCO A/S													
MR. C.G. HARSTRUP	- NORPLAN A/S													
MR. S. ERIKSEN	- NORPLAN A/S													
MR. S. HODGESON	- ANC													
MR. Z. MVUSI	- ANC													
Minutes sent to those present and	NORAMB DSM 1 copy NORPLAN OSLO 1 copy													
Next meeting	AT DAKAWA FRIDAY THE 10TH FEBRUARY, 1987 AT 10.30 HRS.													
Remarks														





Minutes from SM 66

Date

Item	Text	Responsible
	The Minutes of Site Meeting No. 65 were approved as a correct recording of the proceedings.	
60.12	<u>SCHOOL SQUARE:</u>  NORPLAN asked ANC to check whether two containers with insulating material for the roof are in DSM Port. NORPLAN will also check with Wade Adams if they have received the containers on behalf of Kuaerner. Wade Adams has been asked to submit a new programme for the erection of the roof structure. The question of fixing the anchorages at the top of the columns will also be taken up with Wade Adams.	ANC NORPLAN NORPLAN
60.14	<u>STUDENTS OUTDOOR ACTIVITY AREA:-</u>  The contractor expects to complete the outstanding work and repair the stone pitching before the next site meeting.	NOREMCO
60.15	<u>SEPTIC TANK:</u>  Sludge emptying of the tank has been done. NORPLAN pointed out that also the pipe ducts between the oxidation ponds require cleaning out. ANC will try to arrange for this to be done next week.	ANC
61.22	<u>NEW HOUSING:</u>  Contract documents not yet received. Work on sewerage and open channel for surface drain is continuing. ANC have agreed to move the people out of three houses which lie in the way of the road. NOREMCO will then demolish these houses and start constructing the roads. NOREMCO mentioned the problem of tractors and vehicles using a track through the housing area. ANC agreed that the track should be closed and the traffic go elsewhere.	NORPLAN NOREMCO ANC
63.01	<u>FARM WATER SUPPLY:</u>  The contractor has completed all work including connecting the water. It now only remains to carry out a pressure test and hand the watermain over to ANC. Testing ought to be done as soon as possible as ANC will soon be ready to connect the branch to the piggery. NOREMCO will inform NORPLAN when equipment for the test is on site	NOREMCO






NORPLAN A/S

Project no. A70

Page 3 of 3  
1987.01.20

Minutes from SM 66

Date

Item	Text	Responsible
65.01	<u>MAINTENANCE CERTIFICATE FOR C1 AND C3:</u> Inspection will be held within the next week.	NORPLAN NOREMCO
65.02	<u>MANPOWER:</u>  Engineer 1 Foreman 2 Casuals 32 Skilled artisans 5 Staff 7 TOTAL 48	
65.03	<u>MACHINERY:</u>  Pick-up 1 Concrete mixer 1 Block-making machine 1	
65.04	<u>MATERIALS ON SITE:</u>  Diesel 7800.1 Petrol 40.1 Cement 8 Tonnes Sand 45 loads Aggregate 5 loads Concrete blocks 2100 pieces  Morogoro 1987.01.26 for NORPLAN    SIGMUND ERIKSEN RESIDENT ENGINEER	