

ITEM	TEXT	ACTION
9.00	<u>PRESENT</u> : O. Dennis, K. Vanda, H. Ciliza, <u>R. Madlokovu</u> , C. Knudsen, B. Legobye, Z. Mvusi.	
7.1.1.	<u>CITY COUNCIL.</u> There was no further information from the DSM City Council since the delivery of the drwgs.	BL.
7.1.2.	<u>CONTAINERS.</u> A possible delay in delivery was reported, concerning the DKW container, due to absence of a welder on site, ASG had as yet failed to move the Kurasini container. It was decided to keep it in Kurasini until the main contractor was on site.	
7.1.4.	<u>CONTRACTOR WORKS.</u> A Handover Meeting was held on site on 18th July, 1989. Bad quality tyroleaning and positioning of guard bars were noted on the boundary wall. It was agreed that the contractor should re -do the tyrolean work. Rectification on the guard bars would be handed over to the main contractor. The site is to be guarded until handover to the main contractor. ANC to follow up with PMO and CCM.	HC.
8.03.	<u>REPORT TO ANC HQ.</u> A draft report prepared by B. Legobye on behalf of the Committee was tabled. It was agreed that this draft was comprehensive and should be circulated to all Members. It should be typed as the final document and sent to LSK immediately. Approval of the final document at the next committee Meeting was not deemed necessary.	
8.04.	<u>SUMAR VARMA AND ASSOCIATES.</u> A report was given on the 17th July meeting with SVA. In Phase II of the New Offices project tender documentation would be prepared during 11 weeks before commencing with fortnightly tender coordination meetings.	
9.01.		

BUILDING COMMITTEE

MEETING NO. 09 / 89
DATE 25. 07. 89.

ITEM	TEXT	ACTION
9.01.	<p><u>NEW ITEMS.</u></p> <p>In response to the consultant's requests that certain aspects of the final design be approved, the committee agreed:</p> <ul style="list-style-type: none">i) That the Tea Room can be moved from grids E-F to G-H on the ground Floor.ii) to delay decision on final design of boundary wall pending advice from ANC HQ.iii) that the question of a second askari shelter should be left open.iv) that parking areas behind the building and along the road (Mirambo Str.) could be omitted for the time-being.	
9.02.	<p>Comments were invited from the Committee Members on the proposed design of the carport at the Main Entrance of the building. To be discussed next meeting.</p>	
9.03.	<p>NEXT MEETING: Tuesday, 29th August, 10.00 Hrs, NPA Offices, DSM.</p>	
	<p><u>Zama C. Mvusi</u> Z. MVUSI</p> <p>COPIES : All present.</p>	

