



SUMAR VARMA & ASSOCIATES

P.O. BOX 486 DAR ES SALAAM TANZANIA

MOHAMED A. SUMAR A.R.I.B.A. M.A.A.T.

CHARTERED ARCHITECTS & PLANNERS

TELEPHONE 28776-28777 TLX. 41475 SUMAR

Ref: J575/19/89

Date: 2nd February, 89

**AFRICAN NATIONAL CONGRESS OFFICE BUILDING PROJECT
BOUNDARY WALL:-**

Minutes of the Site Visit held on 2nd February, 89

1.0 PRESENT:

Mr Mosha (Foreman)
Mr L Bizzah
Mr M T Kimweri

Kimambo Contractors
ANC (Dsm Branch) ✓
Sumar Varma & Associates

2.0 CONTRACT PARTICULARS:


Contract Sum	T Shs 3,843,750.00
Contract date of Commencement	19.12.88
Contract date of Completion	10.04.89

3.0 DISCUSSIONS AFTER SITE INSPECTION:

- 3.1 It was discussed that the ANC authority has agreed to the construction of the front temporary boundary wall as it was planned, following the reasons given at site meeting of 05.01.89 Ref: J575/14/89 of 06.01.89
- 3.2 It was observed that the progress of the work is rather slow and the contractor has been instructed to improve in progress.
- 3.3 It was discussed that ANC has the responsibility to make sure that the family which lives at the existing buildings vacates the premisses early to give way to the contractor and that failure to do so may cause delay to the contractor.

4.0 PROGRESS OF THE WORKS:

- a Clearing of the site - 80% complete
- b Excavation work in progress
- c Concrete block making in progress.


M T KIMWERI
SUMAR VARMA & ASSOCIATES

cc All present

MTK/mk