

' .- NMO Dug) 3039 V5

/.

- V V . 12 / 39

:ELTJ.)1G I10 1 . ooooooo

NPA - Yc PROJECT COORDINATION MEETING. DAT? 05. 10. 89.

PRESENT g? LEE O. Dennis, E. Eriksen, H. P. Anfinset,

i ,r-

B. Legobye, 2.1071131 (Minutes), Mr.Sorensen A/S NOREMC .

QUOTATIONS RECEIVED. (Ref. Meeting No. 10). J

b! V1 Innastntcture Desig.

Mr. Sorensen explained that experience shows that waste disposal through a system of septic tanks and Beak pits, if possible to implement,would be the most feasible solution.

l

It was proposed that NOREMC O conduct further study and design an efficient disposal system without pumping stations if possible. This system should include disposal capacity for eighteen houses in V3.

confirmed in writing.

I

!

a

NOREMCO was given verbal go - ahead to continue work, to be l t NPA.

i

I

I

l

l

I

It was agreed that NOREMC could not give full guarantee or ' their consultants design. It was noted, for example, that ' difficulties would arise should the water table fall below an. . . _

I Some recommendations regarding implementation or the works !

I

t

t a) Progosed New Well, Temgorag Water Sumolz.

l

l were discussed.

Implementation time extenston of eight weeks was accepted.

NOHEMCO is to supply technical drawings and specifications.

The NOREMC O offer was accepted verbally pending written . NPA. confirmation.

c) 13 Water Hook - 112.

NOREMCO'B offer was discussed and accepted in principle.

Preliminariesendteneral Hatters were felt to be too high and would be further discussed.

e) Main Pipe 8102.5 road1 MCA. .

NOREMCO is to give a. revised quotation for 1000m

(exca sting, laying pipe, bacttilling).

:mec NO. 32 1.89...

mm: 03;.30..89

ITVM TEXT V ACTIOL

5) water Trenches, Mazimbu.

HOREMCO is to give a revised quotation for laying and pressure - testing pipe only.

presented in SVA'B three alternatives, Which range from 45mlll -102mill.!hese alternatives to be discussed in Technical Meeting to be arranged in Dakawa with SVA.

7. 01 PERMANENT WATER SUPPLY.

A Preliminary Report has been presented by MAJI. The Meeting agreed to await Final Report. Also,MAJI to be instructed to start test drilling in the Wami area. Further discussion will

h) The Meeting questioned the extreme differences in cost t take place after presentation of both results. b

MAJI is to investigate how to start up the well in the Ranching Area.

4. 02. The transformer from TANELEC, Arusha has been commissioned. Lette ZCM. of Thanks to be sent to TANELEC.

Technical assistance was requested for ANC EL-Team in designing new transformers. _ I.

A follow-up should be made with Norplan regarding V2 Reticulation ' NPA. as this is urgently required. Plans are available but not Procurement Lists.

5. 02 CONSULTANCY.-

No reply as yet received from NPA Oslo.

7. 02 BUDGET.

The 1989 Budget is to be reviewed in a Meeting at 8. UOHrs, 6th October.

7. 03 ERANSFORMER OIL.

Results are expected on 7th Octobei. I ! NPA.

9. 01 MAIN STORES, 13.

Item as previous Minutes. NPA.

ITEM
9. 04
10. 03
10; 05
10. 06
12. 01
12. 02
12. 03
NEETDIC NO. . ' ..1.2/..89
DATE 02-. 39-. .83.
eTBXT ACTIO)
1
FRONT LOADER.
Collection is expected scan. NPA is following up. ' EPA.
IVC 11 ROADS.
NOREMCO to be requested for quotation on remaining roads and
parking area. The cost is estimated at 9mil. TSH.
FAR w. WATER. .
It was agreed to defer further discussion until a consultancy
is appointed.
CHAIRMANSHIP.
The Meeting agreed that E. Eriksen should chair the future
Meetings.
NEW ITEMS.
Assistance was requested for stores organisation and setting up
of systems for the Main Stores.
9, Rnudsen, O. Dennis leave for Annual Talks (MFA-NPAqANC) in
Oslo on Tuesday, 10th October.
NEXT MEETING : Thursday, 2nd November,
8. 00Hrs, Dakawa.
. ' _
. 4.e9,x erJlRI
/, 1 a e 1., .
ZAMA c. MVUSI . ,sz '5 H
h '1-
a ti (NFF1 :
Copies : All present. '_e _ .-
(?lr'h s4eyf