

Ck 0-1338 FZ-OEIQ  
MINUTES OF MEETING  
IE NORPLAN A/S SITE MEETING ND. 11  
No. of pages 3  
GARMENT AND LEATHER PmEMnQ  
NameofProject FACTORY, DAKANA A 188  
FINNISH OPERATION DAYNDRKS  
GEM COMMITTEE  
DAKAUA, WEDNESDAY THE 5TH OF JULY 1988  
Place and time of meeting AT 11-00 - 12.30 HRS.  
Present  
\_ MR. I. KURHUNEN - FINNISH DAYNDRK  
(Name. representing) COMMITTEE  
NR. Z.C. MVUSI - ANC  
MR. 3. NIEMELA - LEMMINKAINEN  
MR. K. SHAPRIYA - SHAPRIYA  
MR. H.P. ANFINSET - NORPLAN A/S  
\_ NORPLAN A/S, USLD S. HDDGSUN, MAZIMBU  
Minutessenttolhose NORPLAN A/S, DSIVI  
mewntmm LEMMINKAINEN, HELSINKI  
LEMMINKAINEN, NAIROBI  
Ismo KDRHUNEN, HELSINKI  
AT DAKAWA UEDNESDAY, THE 20TH OF JULY  
Natmedhg AND WEDNESDAY THE 31TH OF AUGUST, 1988  
AT11.DD HRS.  
Remarks  
Main Oflice:  
Bygday Alle 5  
N0257 Oslo 2, Norway  
Tel; (02) 39 06 21  
International call: a. 47 2 39 06 21  
Telex: 19361 Nplan N

IE NORPLAN A/S  
Projectno. A 188  
Minutes from  
Date 0  
5.07.88  
\_1\_

Text

The minutes From site meeting no.10 were approved  
as a correct recording of the proceedings.

TESTING OF CONCRETE.

Test results from the casting 17.05.88 for the  
floorslab On the Leather Factory received.

CLEARANCE OF STAFF.

There are still no progress for the Resident  
Permits for the personal involved. Meeting with  
The Cief Administrative in Nazimbu will be  
arranged as an urgent matter.

NURK DUNE.

100%

Steel structure 100%

WORK PROGRAMME AND TIME SCHEDULE.

Because of the delay on the two slabs, the Time  
Schedule will be revised till next site meeting.

PRUGRESS NEXT 2 WEEKS.

Flour screed

Cladding

Floor slab

Cladding

RECTIFICATIDN OF FLOUR SLABS.

As a result of the rectification work of the two  
floor slabs, Lemminkainen will revise the drawing  
involved.

Responsible

LEMMINKAINEN

LEMMINKAINEN

LENMINKAINEN

LEMMINKAINEN

erMMINKAINEN

E NORPLAN A/S  
Projectno. A 188  
Page 3  
Minutes from  
lmm  
11.07  
Date  
05.07.88  
Text  
WURKFURCE.  
Supervisors  
Foreman  
Steelworkers  
Carpenters  
Masons  
Steel fixers  
Labourers  
Driver  
Operator  
Mechanic  
TOTAL 35  
\_u  
AAJDNLADCDAN  
MATERIALS ON SITE.  
Concrete mixer  
7 ton truck  
Dumper  
Vibrator  
5801 watertank  
Packer machine  
Dumpy level  
no. Compressor  
no. Generators  
and tools etc.  
1 no.  
1 no.  
1 no.  
1 no.  
1 n0.  
1 no.  
1 no.  
1  
2  
H  
MATERIALS ON SITE.  
1 Load of aggregate  
2 Loads of sand  
25 Bags of cement  
NEW ITEMS.  
PERSUNEL.  
From today (06.07.88) Mr. Ismo Korhonen  
care of the site meetings.  
NQRPL AN  
TANZ-Aznilh ?MW"  
?.CL 20:  
DAR L, M ' . ,  
TANZAMA  
DAKAwA  
05.07.88  
126% \_ 50!-  
H.P. ANFI SET  
The Engineers Representative.  
will take  
Responsible  
LEMNINKAINEN  
LEMMINKAINEN  
LEMMINKAINEN