



Fellesraadet for det Soerlige Afrika  
c/o Royal Norwegian Embassy  
P.O Box 9012  
Dar es Salaam

ATT: MR. K. MEKKI

NPA-DSM.
J. No: 337/88
DATE 27.4.88

*Am*

Main Office:  
Bygdøy Allé 5  
0257 Oslo 2, Norway  
Tel.: (02) 56 56 90/5  
International call: +47 2 56 56 90/5  
Telex: 19361 Nplan N

Your ref.:

Our ref.: T024/NT149/88/CWG/jm DSM.88.04.22

Dear Sir,


RE : T024. SUPERVISION OF ANC HOUSE AT KURASINI PLOT 28

With regards to the above works we would like to suggest the following:-

- a) A nominal weld mesh reinforcement be used in the floor slab to help prevent cracking that may arise due to temperature variations and shrinkage.
- b) Projection of blockwork of super structure as detailed in Item 7 of minutes of 15/4 - 88 is not advisable unless the projection of 2 cm is very strictly controlled, verticality of superstructure blockwork is strictly maintained and blockwork at junction of long short walls is properly locked.

Awaiting your comments on the above we remain.

Yours faithfully,  
for NORPLAN A/S (T) BRANCH

  
-----  
C.W. GOMES  
Projects Engineer.

NORPLAN  
TANZANIA BRANCH

c.c Mr. K.Ekeberg , Oslo.